EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to Roads & Drain at Surrounding area of Agalara Layout in ward no:05 Byatarayanapura Sub Divn
2	Amount of Work Portion	20.00 Lakhs 1857317
3	Estimated Cost	20.00 Lakhs
4	Name of contractor	S.K. Keshavmurthy
5	Agreement No.	210
6	No. and date under which work order issued	210/ 16-02-2016
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	16-05-2016
9	Date of receipt of application in the sub division office	16-05-2016
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	30%
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	780 Days
15	Date of recommending time limit applied for	16-05-2016
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	70%
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Local problem work Delayed penalty be Imposed Rs. 5640=00 Rupees
22	Remarks of the EE with the daily rate of penalty proposed	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
Executive Engineer

Executive Engineer
Byatarayanapura Division
Yelahanka Zone, B.B.M.P.
Bangalore-560092

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-24
Chief Engineer

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Palike
Bangalore 92